

Jan/Feb Shipments



Completed (Jan. 30th): **12 Ti Full**, **44 CuW Full**, **5 CuW HD Bottom**, **5 CuW LD Left**
Requests:

CMU:

- **4 Ti LD Full**
- **2 CuW LD Full**

TTU:

- **24 Ti LD Full**
- **2 CuW LD Full**

IHEP:

- **14 CuW LD Full**

NTU:

- **5 CuW HD Bottom**
- **5 CuW LD Left**
- **30 CuW HD Full**

UCSB:

- **33 CuW HD Full**

(Radiation test special request)

Current plan:



Complete NTU request
(radiation test needs time),
send remaining **CuW** to IHEP?
(Maximizing box utilization)

Current limitation:


Metal available (workshop did partial run/Jonas on holiday)
Keyence – Clean room logistics (not every step is automated)

Changes in production

- Glue cleaning all good!
- Delamination recovery all good!
- Small hiccup with transfer tape **design error**:
 - Simple fix with hole punch
(approved by Tobias/Susanne)
- 1 other transfer tape also contained design error...




Extrapolating for production rate



If KIT provides 100% of plates:
 $14 \times 6 = 84$ plates/day

Extrapolating for production rate



For just baseplate – Kapton lamination

Single operator workflow

Glue batch 1 (10min)

Dispense (5min/plate)
Laminate+align (5min/plate)
(x6 plates) **1hr**

Glue batch 2 (10min)

Dispense (5min/plate)
Laminate+align (5min/plate)
(x6 plates)

Post pot-time inspection
(2-5min/plate) x 12plates

At most
At least 1.5hr

12 plates / 3.5 hr session

Double operator workflow

Glue batch 1 (10min)

Dispense
(5min/plate)
(x12 plates)

Laminate + align
(5min/plate)
(x12 plates)

Glue batch 1 (10min)

Dispense
(5min/plate)
(x12 plates)

Laminate + align
(5min/plate)
(x12 plates)

Post pot-time
inspection

Post pot-time
inspection

24 plates / 3 hr session

This assumes all operators can work
as fast as I can right now...
(We need 4 Yi-Mus working full time on this)

Additional overhead



Measurement/QC?

- Even at 3 minute/plate, this is still a **4.2 hr task** to meet daily quota.

Shipping and logistics?

- Carrying 84 plates is not fun...
- Carrying 84 plates to/from the clean room is *extra* unfun

Incoming logistics?

- How fast can the KIT workshop provide plates?
- Will we always have material (metal+kapton)?

Partial/plate variant reconfiguration?

- This should be minimal (5-10min/reconfiguration)

All this adds up to at least **5** people working effectively full time on this to meet 100% demand.